

SHE Flash Report

Class 1P
 Class 2A
 Other

To be completed and disseminated within 2 hours of the incident occurring.

Date: 30 August 2018 **Approximate Time of Incident:** 11:34 **Project:** Southern Corridor Improvements

BRIEF DETAILS OF THE INCIDENT – FACTS ONLY, NO SPECULATION (APPLICABLE TO ALL INCIDENTS)

Incident Description:

Earthworks team where constructing a crane pad in preparation for the installation of the pre-cast panels at retaining wall 10. A PCB barrier had been placed in front of the wall posts to fill against. The roller operator was told by the Project Engineer to remain at least 1m away from the edge of the barrier. During compaction, the roller has slid down into the un-compacted fill in front of the barrier becoming wedged at an acute angle.



Location:

Retaining Wall 10

Names of Employer/s of workers involved:

Subcontractor Worker

IMMEDIATE ACTION TAKEN – (PROVIDE DETAILS OF ANY CORRECTIVE ACTIONS TAKEN AT THE TIME OF THIS REPORT)

The roller was stable and the worker was able to exit safely. Area around the plant was cordoned off and the operator was sent away for drug & alcohol testing (negative result). After localized excavation the roller was recovered. Initial examination has found only minor damage to the roller.

Incident Type (more than one can be selected):

Safety & Health
 Environment
 Rail Safety
 Property Damage
 Other

Actual
 Potential

Lost Time
 Restricted Work Injury
 Medical Treatment
 Spill
 Discharge
 Noise

Drug and Alcohol testing undertaken? Yes No
 Breath tested returned Negative Non-Negative
 Awaiting Arrival of tester Yes No

Incident Classification:

Actual: No Impact

Potential: 1P

| Consequence Rating (Actual and Potential) | | | |
|--|--|--|---|
| | Class 1A or Class 1P (HPI) | Class 1P | Class 2A/Class 2P |
| | Was or most probable outcome would have been a Death or Permanent Disability. | <ul style="list-style-type: none"> Fall more than 2 metres; Struck by operating mobile plant or traffic; Electrical shock; Struck by a falling load; Complete or partial collapse of a scaffold or access; Failure of fall restraint or arrest system or anchor point; Object fell more than 2 metres; Complete or partial failure of Temporary / permanent works; Mobile crane overturned, collapsed /lost control of load; Energised isolated system and was started up. | <p>Class 2A: Was a Lost Time, Restricted Work or a Medical Treatment Injury.</p> <p>Class 2P: Where the most probable outcome was a Class 2A, Lost Time Injury, Restricted Work Injury or a Medically Treated Injury AND only chance prevented the injury from occurring; or Incidents required to be notified to the relevant Safety Regulator; and A procedural breach of a Safety Essential. (If a Class 1A/1P occurs with a procedural breach, then Class 1A/1P applies.)</p> |
| | Level 1/Potential Level 1 | | Level 2/Potential Level 2 |
| | Pollution or degradation which has high severity impacts on the community and/or environment and may have irreversible residual impacts. | | Pollution or degradation which has moderate severity impacts on the community and/or environment (1 to 3 months duration) but is fully reversible with no residual impacts. |
| Name & phone number of person making this report: | | | |